



PRE DISPATCH INSPECTION REPORT (PDIR)

CUSTOMER NAME :- KOEL

PART NO :- GP3.001.03.7.PR

DATE : 26/5/2026

PART NAME :- M. B. CAP (INTERMEDIATE)

QUANTITY:- 240
DWG. REV NO. & DATE :-01

SR NO	PARAMETER	SPECIFICATI ON	INSPECTION METHOD	Job No.			REMARK
				1	2	3	
1	Drilling depth 15	1	Vernier Calliper	15.30	15.29	15.24	ok
2	Tapping depth 12	1	Vernier Calliper	12.36	12.30	12.30	
3	Flattness	0.04	Feeler gauge /CMM	ok	ok	ok	
4	Tapping hole	M6 x 1	T.P.G.	ok	ok	ok	
5	Parallelity	0.1	Height Gauge with dial	0.04	0.06	0.03	
6	Dowel hole Ø13	H9 (+0.043)	P.G. /Vernier calliper	ok	ok	ok	
7	Distance 6.1	±0.3	Height Gauge	6.29	6.23	6.25	
8	Distance 69	±0.2	Height Gauge	69.18	69.13	69.15	
9	Notch width 3	±0.1	W.G.	ok	ok	ok	
10	Distance 108	(+0.037/+0.059)	Dial type snap gauge/CMM	0.049	0.047	0.040	
11	Distance 22	-0.3	Snap gauge/Vernier Calliper	ok	ok	ok	
12	Dimenstion	6.81±0.1	Height Gauge/CMM	6.85	6.78	6.83	
13	Surface finish top face	Rz 12.5	Surface finish tester	5.30	4.29	6.23	
14	CD	80.8 ±0.1	CD gauge /CMM	ok	ok	ok	
15	Visual	free from dent ,rust,burr ,sharp edge	Visual	ok	ok	ok	

Prepared By:

Approved By: