

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER: Kirloskar Oil Engines Ltd.

DATE : 26/5/2026

PART NAME: M.B. Cap (FWE) Semifinish with notching

Invoice No : ~

PART NO.: T1.001.02.8.00

Modi No : 04

Qty : Nos 50

				Qty: Nos					50	
Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark	
				568	569	578	618	693		
1	Diameter	Ø88.0 ±0.2	Vernier Caliper	88.10	88.12	88.19	88.14	88.10	ok	
2	Width	33.0 ±0.2	Vernier Caliper	32.93	32.94	33.18	33.10	33.15		
3	Width	37.0 ±0.2	Vernier Caliper	37.19	37.15	37.17	37.15	37.19		
4	Bore Diameter	Ø67.2 ±0.3	Vernier Caliper	67.15	67.14	67.19	67.10	67.16		
5	Milling Distance	76.0 ±0.2	Vernier Caliper	76.19	76.12	76.13	76.15	76.12		
6	Flatness	0.04	Filler Gauge	ok	ok	ok	ok	ok		
7	Distance	6.7	CMM	Program control						
8	Distance	6.28	CMM	Program control						
9	Dimension	13.7 -3.0	Vernier Caliper	13.02	12.94	12.90	12.91	12.93		
10	Notch Cutter Diameter	Ø63.0 -2	Vernier Caliper	OK						
11	Distance	8.9 ±0.3	CMM	9.12	9.04	8.93	8.96	8.91		
12	Parallelity	0.1 w.r.t. A	Dial with height gauge	0.04	0.03	0.02	0.05	0.04		
13	Depth	9.0 +1	Vernier Caliper	9.31	9.37	9.35	9.30	9.29		
14	Counter Bore I.D.	Ø16.99 +0.038	Plug Gauge	ok	ok	ok	ok	ok		
15	Perpendicularity	0.2/80 w.r.t. A	CMM	0.029	0.024	0.024	0.025	0.023		
16	Chamfer	0.5±0.2X45°	Vernier Caliper	ok	ok	ok	ok	ok		
17	Perpendicularity	0.2/80 w.r.t. A	CMM	0.032	0.031	0.037	0.034	0.033		
18	Hole I.D.	Ø15.0 +0.3	Plug Gauge	ok	ok	ok	ok	ok		
19	C.D. (for Ø16.99 Bore)	92 ±0.03	CMM/RG	ok	ok	ok	ok	ok		
20	Distance	10.5 ±0.1	CMM/Dial type gauge	10.53	10.55	10.52	10.51	10.53		
21	Notch Width	5.0 ±0.07	Width Gauge	ok	ok	ok	ok	ok		
22	C.D. (for Ø15 Bore)	92 ±0.2	CMM/RG	ok	ok	ok	ok	ok		
Checked By:										

Checked By:

Approved By:

F/QA/12-00