

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER : Kirloskar Oil Engine Ltd.


Qty: Nos 50

PART NAME: M.B. Cap (G.E) Semifinish.

INVOICE NO- -

PART NO.: T1.001.03.8.00

DATE:- 26/5/2026

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark	
				610	593	590	584	615		
1	Counter Bore I.D.	Ø16.99 +0.038	Plug Gauge	ok	ok	ok	ok	ok	ok	
2	Chamfer	0.5±0.2X45°	Visual	ok	ok	ok	ok	ok		
3	Hole I.D.	Ø15.0+0.3	Plug Gauge /Vernier Caliper	ok	ok	ok	ok	ok		
4	Depth	9.0 +1	Vernier Caliper	9.33	9.40	9.37	9.35	9.33		
5	Milling Distance	76.0 ±0.2	Depth Vernier	76.19	76.10	76.15	76.14	76.11		
6	Flatness	0.04	CMM /Filler Gauge	ok	ok	ok	ok	ok		
7	Distance	6.7	CMM	Program Control						
8	Distance	6.28	CMM	Program Control						
9	Dimension	13.7-3.0	CMM/Height Gauge	12.93	12.89	12.87	12.85	12.93		
10	Notch Cutter Diameter	Ø63.0 -0.2	Vernier Caliper	Ok						
11	Distance	8.9 ±0.3	CMM/Height Gauge	9.04	8.93	8.89	8.91	9.02		
12	Parallelity	0.1 w.r.t. A	CMM/height Gauge with dial	0.04	0.06	0.03	0.02	0.05		
13	C.D. (for Ø15 Bore)	92 ±0.2	CMM /CD gauge	ok	ok	ok	ok	ok		
14	C.D. of Tap holes	126± 0.2	CMM /Vernier	ok	ok	ok	ok	ok		
15	Pre Tap Drill Hole	Ø6.8	Vernier Caliper	6.82	6.84	6.81	6.83	6.82		
17	Tap (Thread size)	M8X1.25	Thread Plug Gauge	ok	ok	ok	ok	ok		
19	Bore Diameter	Ø67.2 ±0.3	Vernier caliper	67.18	67.19	67.16	67.12	67.15		
20	C.D. (for Ø16.99 Bore)	92 ±0.03	CMM/CD Gauge	ok	ok	ok	ok	ok		
21	Notch Width	5.0 ±0.07	Width Gauge	ok	ok	ok	ok	ok		
22	Distance	10.5 ±0.1	CMM/Dial type gauge	10.52	10.51	10.55	10.52	10.53		
23	Visual	Free from damage, dents, B.H.operation missing	Visual	ok	ok	ok	ok	ok		
Checked By: 				Approved By: 						

Checked By:

Approved By:

F/QA/12-00

