

PRE-DISPATCH INSPECTION REPORT (PDIR)

CUSTOMER NAME : KOEL				SUPPLIER NAME : Shriram Foundry Pvt.Ltd						
PART NO : 03.001.24.9.04				DATE : 26/5/2026						
PART NAME : M.B.Cap (FEW) (Semifinish)				QTY : 500						
REV. LEVEL : 04				CH.NO : -						
SR NO	Product Specification	Specification	Measurement Techniques	Supplier Observations						Remark
				586	974	1530	1422	183	-	
1	Flatness	0.04	Filler Gauge	OK	OK	OK	OK	OK	OK	OK
2	Counter Bore	Dia 16.99 +0.038	Air Plug Gauge	OK	OK	OK	OK	OK	OK	OK
3	Distance for Dia 16.99	102.0 ± 0.03	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK	OK
4	Notch Cutter Diameter	63.0-2.0	SPI Type Gauge	OK	OK	OK	OK	OK	OK	OK
5	Notch Distance	11.4 ± 0.1	Height Gauge/ spi Type Gauge	11.49	11.42	11.48	11.47	11.46		OK
6	Notch Width	6.00 ± 0.1	Width Gauge	OK	OK	OK	OK	OK	OK	OK
7	Notch Depth	17.85-3.5	Height Gauge	17.82	17.81	17.84	17.83	17.82		OK
8	Distance	10.4-0.6/1.0	Height Gauge/ spi Type Gauge	10.6	10.4	10.7	10.5	10.3		OK
9	Total Hight	81.0± 0.2	Height Gauge	81.16	81.15	81.13	81.12	81.10		OK
10	Parallelism	0.1 w.r.t. A	Comparator Stand	OK	OK	OK	OK	OK	OK	OK
11	Distance for Dia 15	102.0 ± 0.2	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK	OK
12	Hole I.D.	15.0±0.3	Plug Gauge	OK	OK	OK	OK	OK	OK	OK
13	Chamfer	0.5± 2°45'	Vernier Caliper	OK	OK	OK	OK	OK	OK	OK
14	Depth	9.0±1.0	Vernier Caliper	9.37	9.32	9.37	9.31	9.35		OK
15	Thread Depth	11.5±2.5	TPG+Vernier Caliper	11.82	11.76	11.68	11.71	11.69		OK
16	Drill Depth	19.0±2	Vernier Caliper	19.33	19.30	19.32	19.36	19.37		OK
17	Distance	50.0± 0.5	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK	OK
18	Tapping	M8	TPG	OK	OK	OK	OK	OK	OK	OK
19	Diameter	70.0 ± 0.5	Vernier Caliper	70.43	70.49	70.42	70.41	70.46		OK
	RZ	25.00	Surface Tester	14.30	16.32	15.31	14.30	12.38		OK
20	Perpendicularity	0.20	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK	OK
21	Visual	free from dent ,rust,burr ,sharp edge	Visual	OK	OK	OK	OK	OK	OK	OK

Checked By : *[Signature]*
Name & Sign :
Approved By : *[Signature]*
Name & Sign

Checked By :
Name & Sign

Approved By :
Name & Sign