



PRE-DISPATCH INSPECTION REPORT (PDIR)

CUSTOMER NAM : KOEL				SUPPLIER NAME : Shriram Foundry Pvt.Ltd					
PART NO : 03.001.24.9.04				DATE		5/6/2026			
PART NAME : M.B.Cap (FEW) (SemiFinish)				QTY		600			
REV. LEVEL : 04				CH.NO		-			
SR NO	Product Specification	Specification	Measurement Techniques	Supplier Observations					Remark
				3711	4312	6318	293	2691	
1	Flatness	0.04	Filler Gauge	OK	OK	OK	OK	OK	OK
2	Counter Bore	Dia 16.99 +0.038	Air Pluge Gauge	OK	OK	OK	OK	OK	OK
3	Distance for Dia 16.99	102.0 ± 0.03	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
4	Notch Cutter Diameter	63.0-2.0	SPI. Type Gauge	OK	OK	OK	OK	OK	OK
5	Notch Distance	11.4 ± 0.1	Height Gauge/ spi Type Gauge	11.43	11.49	11.42	11.43	11.49	ok
6	Notch Width	6.00 ± 0.1	Width Gauge	OK	OK	OK	OK	OK	OK
7	Notch Depth	17.85-3.5	Hight Gauge	17.83	17.81	17.82	17.81	17.82	ok
8	Distance	10.4-0.6/+1.0	Hight Gauge/ spi Type Gauge	10.6	10.7	10.4	10.5	10.4	ok
9	Total Hight	81.0 ± 0.2	Hight Gauge	81.14	81.13	81.15	81.16	81.13	ok
10	Parallelism	0.1 w.r.t. A	Comparator Stand	OK	OK	OK	OK	OK	OK
11	Distance for Dia 15	102.0 ± 0.2	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
12	Hole I.D.	15.0+0.3	Pluge Gauge	OK	OK	OK	OK	OK	OK
13	Chamfar	0.5 ± 2°45'	Vernier Caliper	OK	OK	OK	OK	OK	OK
14	Depth	9.0+1.0	Vernier Caliper	9.37	9.31	9.32	9.36	9.33	ok
15	Thred Depth	11.5+2.5	TPG+Vernier Caliper	11.82	11.78	11.68	11.69	11.73	ok
16	Drill Depth	19.0+2	Vernier Caliper	19.32	19.31	19.36	19.33	19.32	ok
17	Distance	50.0 ± 0.5	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
18	Tapping	M8	TPG	OK	OK	OK	OK	OK	OK
19	Diameter	70.0 ± 0.5	Vernier Caliper	70.43	70.43	70.41	70.46	70.49	ok
	RZ	25.00	Surface Tester	12.31	14.30	16.31	12.30	15.31	ok
20	Perpendicularity	0.20	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
21	Visual	free from dent ,rust,burr ,sharp edge	Visual	OK	OK	OK	OK	OK	OK
Checked By Name & Sign : 				Checked By Name & Sign					
Approved By : 				Approved By					

