

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER : Kirloskar Oil Engine Ltd .

Qty: Nos 50

PART NAME: M.B. Cap (G.E) Semifinish.

INVOICE NO- -

PART NO.: T1.001.03.8.00

DATE:- 5/6/2025

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark
				804	288	291	230	415	
1	Counter Bore I.D.	$\varnothing 16.99 \pm 0.038$	Plug Gauge	ok	ok	ok	ok	ok	
2	Chamfer	$0.5 \pm 0.2 \times 45^\circ$	Visual	ok	ok	ok	ok	ok	
3	Hole I.D.	$\varnothing 15.0 \pm 0.3$	Plug Gauge / Vernier Caliper	ok	ok	ok	ok	ok	
4	Depth	9.0 ± 1	Vernier Caliper	9.32	9.33	9.31	9.32	9.35	
5	Milling Distance	76.0 ± 0.2	Depth Vernier	76.14	76.19	76.15	76.16	76.10	
6	Flatness	0.04	CMM / Filler Gauge	ok	ok	ok	ok	ok	
7	Distance	6.7	CMM	Program Control					
8	Distance	6.28	CMM	Program Control					
9	Dimension	$13.7 - 3.0$	CMM/Height Gauge	12.93	13.02	13.06	12.93	12.95	
10	Notch Cutter Diameter	$\varnothing 63.0 - 0.2$	Vernier Caliper	ok					
11	Distance	8.9 ± 0.3	CMM/Height Gauge	9.11	8.96	9.04	9.12	9.02	ok
12	Parallelity	0.1 w.r.t. A	CMM/height Gauge with dial	0.04	0.03	0.06	0.04	0.03	
13	C.D. (for $\varnothing 15$ Bore)	92 ± 0.2	CMM / CD gauge	ok	ok	ok	ok	ok	
14	C.D. of Tap holes	126 ± 0.2	CMM / Vernier	ok	ok	ok	ok	ok	
15	Pre Tap Drill Hole	$\varnothing 6.8$	Vernier Caliper	6.82	6.81	6.84	6.81	6.82	
17	Tap (Thread size)	M8X1.25	Thread Plug Gauge	ok	ok	ok	ok	ok	
19	Bore Diameter	$\varnothing 67.2 \pm 0.3$	Vernier caliper	67.15	67.19	67.14	67.10	67.16	
20	C.D. (for $\varnothing 16.99$ Bore)	92 ± 0.03	CMM/CD Gauge	ok	ok	ok	ok	ok	
21	Notch Width	5.0 ± 0.07	Width Gauge	ok	ok	ok	ok	ok	
22	Distance	10.5 ± 0.1	CMM/Dial type gauge	10.52	10.51	10.55	10.52	10.51	
23	Visual	Free from damage, dents, B.H. operation missing	Visual	ok	ok	ok	ok	ok	

Checked By:

Approved By:

F/QA/12-00

