

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER: Kirloskar Oil Engines Ltd.

DATE : 5/6/2025

PART NAME: M.B. Cap (FWE) Semifinish with notching

Invoice No : -

PART NO.: T1.001.02.8.00

Modi No :04

Qty: Nos 50

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark
				196	206	310	194	190	
1	Diameter	Ø88.0 ±0.2	Vernier Caliper	88.13	88.12	88.10	88.14	88.13	
2	Width	33.0 ±0.2	Vernier Caliper	33.12	33.10	33.18	33.12	33.11	
3	Width	37.0 ±0.2	Vernier Caliper	37.14	37.19	37.13	37.10	37.14	
4	Bore Diameter	Ø67.2 ±0.3	Vernier Caliper	67.13	67.19	67.13	67.12	67.11	
5	Milling Distance	76.0 ±0.2	Vernier Caliper	76.18	76.19	76.12	76.14	76.13	
6	Flatness	0.04	Filler Gauge	ok	ok	ok	ok	ok	
7	Distance	6.7	CMM	Program control					
8	Distance	6.28	CMM	Program control					
9	Dimension	13.7 -3.0	Vernier Caliper	13.04	13.02	13.02	13.06	13.05	
10	Notch Cutter Diameter	Ø63.0 -2	Vernier Caliper	OK					
11	Distance	8.9 ±0.3	CMM	8.93	8.92	9.03	9.10	8.91	
12	Parallelity	0.1 w.r.t A	Dial with height gauge	0.03	0.06	0.03	0.04	0.05	ok
13	Depth	9.0 +1	Vernier Caliper	9.32	9.31	9.37	9.30	9.35	
14	Counter Bore I.D.	Ø16.99 +0.038	Plug Gauge	ok	ok	ok	ok	ok	
15	Perpendicularity	0.2/80 w.r.t A	CMM	0.029	0.024	0.025	0.023	0.022	
16	Chamfer	0.5±0.2X45°	Vernier Caliper	ok	ok	ok	ok	ok	
17	Perpendicularity	0.2/80 w.r.t A	CMM	0.032	0.031	0.035	0.033	0.036	
18	Hole I.D.	Ø15.0 +0.3	Plug Gauge	ok	ok	ok	ok	ok	
19	C.D. (for Ø16.99 Bore)	92 ±0.03	CMM/RG	ok	ok	ok	ok	ok	
20	Distance	10.5 ±0.1	CMM/Dial type gauge	10.53	10.51	10.55	10.51	10.53	
21	Notch Width	5.0 ±0.07	Width Gauge	ok	ok	ok	ok	ok	
22	C.D. (for Ø15 Bore)	92 ±0.2	CMM/RG	ok	ok	ok	ok	ok	

Checked By:

Approved By:

F/QA/12-00

