

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER : Kirloskar Oil Engine Ltd.

Qty: Nos 120

PART NAME: M.B. Cap (Intermediate) Semifinish.

Invoice No -

PART NO.: T1.001.04.8.00

DATE: 9/5/2026

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark	
				208	280	176	192	205		
1	Counter Bore I.D.	Ø16.99 +0.038	Plug Gauge	ok	ok	ok	ok	ok	ok	
2	Chamfer	0.5±0.2X45°	Visual	ok	ok	ok	ok	ok		
3	Hole I.D.	Ø15.0+0.3	Plug Gauge /Vernier Caliper	ok	ok	ok	ok	ok		
4	Depth	9.0 +1	Vernier Caliper	9.35	9.37	9.33	9.32	9.36		
5	Milling Distance	76.0 ±0.2	Depth Vernier	76.15	76.19	76.14	76.10	76.12		
6	Flatness	0.04	CMM /Filler Gauge	ok	ok	ok	ok	ok		
7	Distance	6.7	CMM	Program Control						
8	Distance	6.28	CMM	Program Control						
9	Dimension	13.7-3.0	CMM /Height gauge	13.05	12.91	12.93	13.05	13.04		
10	Notch Cutter Diameter	Ø63.0 -0.2	Vernier Caliper	OK						
11	Distance	8.9 ±0.3	CMM/height gauge	8.96	8.94	8.92	9.11	9.04		
12	Parallelity	0.1 w.r.t A	CMM/Dial with height gauge	0.05	0.03	0.06	0.03	0.02		ok
13	C.D. (for Ø15 Bore)	92 ±0.2	CMM/CD Gauge	ok	ok	ok	ok	ok		
14	C.D. of Tap holes	44± 0.2	CMM/RG	ok	ok	ok	ok	ok		
15	Pre Tap Drill Hole	Ø6.8	Vernier Caliper	6.83	6.82	6.81	6.84	6.83		
16	Hole Depth	18.0	Vernier Caliper	18.49	18.43	18.44	18.45	18.41		
17	Tap (Thread size)	M8X1.25	Thread Plug Gauge	ok	ok	ok	ok	ok		
18	Thread Depth	15.0	TPG+Vernier Caliper	15.33	15.30	15.29	15.35	15.34		
19	Bore Diameter	Ø67.20 ±0.3	Vernier caliper	67.18	67.10	67.16	67.12	67.15		
20	C.D. (for Ø16.99 Bore)	92 ±0.03	CMM/CD Gauge	ok	ok	ok	ok	ok		
21	Notch Width	5.0 ±0.07	Width Gauge	ok	ok	ok	ok	ok		
22	Distance	10.5 ±0.1	CMM/Dial type gauge	10.53	10.51	10.55	10.52	10.53		
23	Visual	Free from damage, dents, B.H.operation missing	Visual	ok	ok	ok	ok	ok		

Approved By:

Approved By: [Signature]

Checked By: [Signature]

F/QA/12-00

