

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER : Kirloskar Oil Engine Ltd.

Qty: Nos 40

PART NAME: M.B. Cap (G.E) Semifinish.

INVOICE NO-

PART NO.: T1.001.03.8.00

DATE:- 9/5/2026

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark
				148	94	90	75	68	
1	Counter Bore I.D.	Ø16.99 +0.038	Plug Gauge	ok	ok	ok	ok	ok	
2	Chamfer	0.5±0.2X45°	Visual	ok	ok	ok	ok	ok	
3	Hole I.D.	Ø15.0+0.3	Plug Gauge /Vernier Calliper	ok	ok	ok	ok	ok	
4	Depth	9.0 +1	Vernier Calliper	9.30	9.24	9.24	9.25	9.32	
5	Milling Distance	76.0 ±0.2	Depth Vernier	76.12	76.10	76.13	76.19	76.15	
6	Flatness	0.04	CMM /Filler Gauge	ok	ok	ok	ok	ok	
7	Distance	6.7	CMM	Program Control					
8	Distance	6.28	CMM	Program Control					
9	Dimension	13.7-3.0	CMM/Height Gauge	12.93	13.01	12.94	12.92	12.91	
10	Notch Cutter Diameter	Ø63.0 -0.2	Vernier Calliper	ok					ok
11	Distance	8.9 ±0.3	CMM/Height Gauge	9.11	8.93	8.90	8.96	8.92	
12	Parallelity	0.1 w.r.t. A	CMM/height Gauge with dial	0.04	0.05	0.03	0.05	0.02	
13	C.D. (for Ø15 Bore)	92 ±0.2	CMM /CD gauge	ok	ok	ok	ok	ok	
14	C.D. of Tap holes	126± 0.2	CMM /Vernier	ok	ok	ok	ok	ok	
15	Pre Tap Drill Hole	Ø6.8	Vernier Calliper	6.83	6.84	6.85	6.82	6.81	
17	Tap (Thread size)	M8X1.25	Thread Plug Gauge	ok	ok	ok	ok	ok	
19	Bore Diameter	Ø67.2 ±0.3	Vernier calliper	67.12	67.19	67.16	67.15	67.10	
20	C.D. (for Ø16.99 Bore)	92 ±0.03	CMM/CD Gauge	ok	ok	ok	ok	ok	
21	Notch Width	5.0 ±0.07	Width Gauge	ok	ok	ok	ok	ok	
22	Distance	10.5 ±0.1	CMM/Dial type gauge	10.53	10.51	10.54	10.55	10.52	
23	Visual	free from damage, dents, B.H.operation missing	Visual	ok	ok	ok	ok	ok	

Checked By:

Approved By:

F/QA/12-00

