

PRE DISPATCH INSPECTION REPORT

SUPPLIER : Shri Ram Foundry Ltd., Kolhapur

CUSTOMER: Kirloskar Oil Engines Ltd.

DATE : 5/5/2025

PART NAME: M.B. Cap (FWE) Semifinish with notching

Invoice No : -

PART NO.: T1.001.02.8.00

Modl No :04

Qty: Nos

40

Sr. No.	Parameters	Specification	Measuring Equipment	Supplier Observation					Remark
				281	193	194	218	210	
1	Diameter	$\varnothing 88.0 \pm 0.2$	Vernier Caliper	88.15	88.10	88.16	88.12	88.13	
2	Width	33.0 ± 0.2	Vernier Caliper	33.19	33.16	33.11	33.17	33.15	
3	Width	37.0 ± 0.2	Vernier Caliper	36.93	37.10	37.11	37.19	37.10	
4	Bore Diameter	$\varnothing 67.2 \pm 0.3$	Vernier Caliper	67.15	67.10	67.16	67.19	67.12	
5	Milling Distance	76.0 ± 0.2	Vernier Caliper	76.14	76.10	76.15	76.16	76.19	
6	Flatness	0.04	Filler Gauge	OK	OK	OK	OK	OK	
7	Distance	6.7	CMM	Program control					
8	Distance	6.28	CMM	Program control					
9	Dimension	13.7 -3.0	Vernier Caliper	13.02	13.06	12.95	12.88	12.90	
10	Notch Cutter Diameter	$\varnothing 63.0 -2$	Vernier Caliper	OK					
11	Distance	8.9 ± 0.3	CMM	8.11	8.93	8.92	8.96	8.94	
12	Parallelity	0.1 w.r.t A	Dial with height gauge	0.03	0.06	0.05	0.04	0.03	
13	Depth	$9.0 +1$	Vernier Caliper	9.32	9.81	9.83	9.38	9.30	OK
14	Counter Bore I.D.	$\varnothing 16.99 +0.038$	Plug Gauge	OK	OK	OK	OK	OK	
15	Perpendicularity	0.2/80 w.r.t A	CMM	0.024	0.029	0.025	0.024	0.023	
16	Chamfer	$0.5 \pm 0.2 \times 45^\circ$	Vernier Caliper	OK	OK	OK	OK	OK	
17	Perpendicularity	0.2/80 w.r.t A	CMM	0.032	0.037	0.031	0.037	0.035	
18	Hole I.D.	$\varnothing 15.0 +0.3$	Plug Gauge	OK	OK	OK	OK	OK	
19	C.D. (for $\varnothing 16.99$ Bore)	92 ± 0.03	CMM/RG	OK	OK	OK	OK	OK	
20	Distance	10.5 ± 0.1	CMM/Dial type gauge	10.13	10.12	10.51	10.57	10.54	
21	Notch Width	5.0 ± 0.07	Width Gauge	OK	OK	OK	OK	OK	
22	C.D. (for $\varnothing 15$ Bore)	92 ± 0.2	CMM/RG	OK	OK	OK	OK	OK	

Approved By:

Checked By:

F/QA/12-00

