


PRE-DISPATCH INSPECTION REPORT (PDIR)

CUSTOMER NAME : KOEL				SUPPLIER NAME : Shriram Foundry Pvt.Ltd					
PART NO : 03.001.24.9.04				DATE : 9/5/2025					
PART NAME : M.B.Cap (FEW) (SemiFinish)				QTY : 600					
REV. LEVEL : 04				CH.NO : -					
SR NO	Product Specification	Specification	Measurement Techniques	Supplier Observations					Remark
				6311	4365	5318	4371	9738	
1	Flatness	0.04	Filler Gauge	OK	OK	OK	OK	OK	OK
2	Counter Bore	Dia 16.99 +0.038	Air Pluge Gauge	OK	OK	OK	OK	OK	OK
3	Distance for Dia 16.99	102.0 ± 0.03	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
4	Notch Cutter Diameter	63.0-2.0	SPI. Type Gauge	OK	OK	OK	OK	OK	OK
5	Notch Distance	11.4 ± 0.1	Height Gauge/ spi Type Gauge	11.49	11.42	11.46	11.47	11.42	OK
6	Notch Width	6.00 ± 0.1	Width Gauge	OK	OK	OK	OK	OK	OK
7	Notch Depth	17.85-3.5	Hight Gauge	17.82	17.84	17.81	17.83	17.82	OK
8	Distance	10.4-0.6/+1.0	Hight Gauge/ spi Type Gauge	10.3	10.7	10.6	10.5	10.4	OK
9	Total Hight	81.0 ± 0.2	Hight Gauge	81.14	81.10	81.15	81.16	81.13	OK
10	Parallelism	0.1 w.r.t. A	Comparator Stand	OK	OK	OK	OK	OK	OK
11	Distance for Dia 15	102.0 ± 0.2	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
12	Hole I.D.	15.0+0.3	Pluge Gauge	OK	OK	OK	OK	OK	OK
13	Chamfar	0.5 ± 2°45'	Vernier Caliper	OK	OK	OK	OK	OK	OK
14	Depth	9.0+1.0	Vernier Caliper	9.32	9.31	9.37	9.36	9.30	OK
15	Thred Depth	11.5+2.5	TPG+Vernier Caliper	11.83	11.71	11.68	11.65	11.72	OK
16	Drill Depth	19.0+2	Vernier Caliper	19.30	19.34	19.33	19.32	19.30	OK
17	Distance	50.0 ± 0.5	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
18	Tapping	M8	TPG	OK	OK	OK	OK	OK	OK
19	Diameter	70.0 ± 0.5	Vernier Caliper	70.43	70.41	70.49	70.46	70.42	OK
	RZ	25.00	Surface Tester	14.30	12.30	10.39	15.38	10.30	OK
20	Perpadicularity	0.20	CMM/Receiving Gauge	OK	OK	OK	OK	OK	OK
21	Visual	free from dent, rust, burr, sharp edge	Visual	OK	OK	OK	OK	OK	OK
Checked By Name & Sign : 				Checked By Name & Sign					
Approved By Name & Sign : 				Approved By Name & Sign					

FORMAT :- KOEL/MB 03.24.9 REV NO:- 1

